

Strathpine station accessibility upgrade



PROJECT UPDATE – MAY 2019

The Strathpine station accessibility upgrade is part of Queensland Rail's \$300 million program to upgrade stations across the South East Queensland network, making them accessible for all customers.

Project progress

In April, the following activities were undertaken at Strathpine:

- changes to work zone footprint to facilitate construction – western carpark
- foundations for footbridge footings – platform 2/3
- construction of lift shaft segments (offsite).

Upcoming works

In the coming weeks, customers and the community can expect to see the following activities:

- works to underground services including tree removal – eastern carpark
- concrete pour for lift shaft walls – platforms 1 and 2/3
- concrete pour for footbridge and stairs footings – platform 2/3
- concrete pour for footbridge support column – western carpark.

To enable assembly and installation of the new footbridge in early June, the western carpark will be closed from Saturday 18 May to Monday 3 June.



Construction impacts

Normal working hours: 6am to 5pm Monday to Saturday. Construction activities may involve:

- noise associated with heavy machinery
- temporary changes to access paths throughout the station precinct
- ramp access to platform 2/3 (at level crossing) closed throughout construction
- changed traffic and parking conditions
- increased vehicle movements near works
- mobile lighting towers for night works.

Please follow all directional signage and take care around the work zones. We thank you for your patience and cooperation as we work to improve your station.

Contact us

For more information or to provide feedback:

- Phone: **1800 722 203** (free call)
- Email: stationsupgrade@qr.com.au
- Website: queenslandrail.com.au



Delivery of Queensland Rail's \$300 million Station Accessibility Upgrade Program will ensure 83% of customers will travel to or from an accessible station.

Nambour
Completed
Apr 2017

Dinmore
Completed
Jun 2017

Graceville
Completed
Sep 2017

Newmarket
Completed
Nov 2017

Alderley
Completed
Nov 2017

Strathpine
Under
construction

Morayfield
Under
construction

Boondall
Under
construction

Loganlea
Design stage

Fairfield*
Design stage

Albion
Design stage

Auchenflower
Design stage

Cannon Hill
Design stage

Buranda
Design stage

East Ipswich
Design stage

Dakabin
Design stage

* Delivery by Cross River Rail Delivery Authority